



Georgia Department of Transportation
Washington County Transportation Meeting
March 26, 2013

FALL LINE FREEWAY

- EDS00-0000-00(346) Wilkinson/Baldwin, PI 0000346 – **UNDER CONSTRUCTION**
Desc: Fall Line Freeway on new location from US 441 to SR 24 – includes Oconee River crossing
Contractor: Balfour Beatty Infrastructure, Inc. (\$ 58,348,225.02)
Notice to Proceed: February 5, 2013 Current Completion Date: November 30, 2015
Status: Pre-Construction Conference held on February 15, 2013. Anticipate starting to work within the next month.
- HPPNF-0540-00(026) Baldwin/Washington, PI 222280 – **UNDER CONSTRUCTION**
Desc: Fall Line Freeway from O'Quinn's Pond Road to Indian Trail Road
Contractor: Sunbelt Construction (\$29,034,280)
Notice to Proceed: 11/09/2011 Current Completion Date: 10/31/2014
Status: 34% completed / 40% scheduled complete
Current Work: Bridge #1 Left and Bridge #2 Left have some beams set; Bridge #3 Right is complete through the deck; Bridge #7 is complete through the deck. The first three miles of the newly constructed westbound lanes are having binder course placed now and we anticipate shifting traffic onto these lanes within a month so that the eastbound lanes in this area can be constructed.
- HPPNF-0540-00(029) Washington, PI 222285 – **UNDER CONSTRUCTION**
Desc: Fall Line Freeway from Indian Trail Road to Sandersville Bypass
Contractor: Sunbelt Construction (\$33,807,967)
Notice to Proceed: 08/23/2011 Current Completion Date: 6/30/2014
Status: 38% completed/49% scheduled complete.
Current Work: Stage 1 has some paving which has been performed; guardrail installed and Temporary Barrier Wall from beginning of the project to Station 280+00. Proposed shift from beginning of project (Poplar Springs Church) to just east of Panther Branch Road is scheduled for some time in April 2013 pending weather conditions. During the fall of 2012 and winter of 2013 progress has slowed; however, hopeful to resume better progress in the spring of 2013.

OTHER PROJECTS IN WASHINGTON COUNTY

- CSSTP-0007-00(415) Washington, PI 0007415 – **UNDER CONSTRUCTION**
Desc: Intersection Improvements on SR 242 at Hospital Road
Contractor: Pittman Construction (\$2,052,970.72)
Notice to Proceed: 02/27/2013 Current Completion Date: 12/31/2013
Status: The contractor has cleared Ridge Road Connector from Hospital Road to just west of entrance to Ridge Road School driveway; began extension of one culvert, and perimeter silt fences and orange barrier installed. Also, water main work has begun across Ridge Road Connector.
- STP00-0090-02(023) Washington, PI 222190
Desc: Intersection improvements on SR 15 at SR 68 and passing lane south of Tennille
Status: Project is ready and has been placed on SHELF – CST Funds FY2014. Environmental Re-evaluation is underway.
ROW: 100% Complete – Certified 12/7/11 Current Scheduled Let Date: 5/2014

- STP00-2992-00(002) Washington, PI 245080
Desc: Widening of SR 15 Bypass from Tennille to SR 242
Status: PE (design) should begin when ROW phase moves into the STIP.
ROW: FY 2018
Construction: FY 2020
- STP00-2992-00(003) Washington, PI 245090 (TIA - Band 2)
Desc: Widening of SR 15 from SR 242 to SR 15 north of Sandersville
Status: PE funds are in FY 2014 for TIA.
ROW: FY 2018 TIA
Construction: FY 2020 TIA
- CSTEE-0009-00(141) Washington, PI 0009141
Desc: Sandersville Streetscape Improvements (Sidewalks on SR 15 from Ace Hardware to Wal-Mart)
Status: ROW – 17 parcels, options signed and attorney closing on all. On schedule for let date.
ROW: Local (City of Sandersville)
Current Scheduled Let Date: 8/15/2013